







TRAINING OF MASONS ON HAZARD RESISTANT CONSTRUCTIONS

AT MUNICIPAL CORPORATION SHIMLA, HP



Organised by

Municipal Corporation Shimla



In collaboration with

HP Council for Science, Technology and Environment (HIMCOSTE)



Sponsored by

United Nations Development Programme UNDP



Compiled by Er. Kanchan Rana kanchanr555@gmail.com

EXECUTIVE SUMMARY

WORK SCHEDULE FOR THREE DAYS TRAINING ON "EARTHQUAKE RESISTANT CONSTRUCTION TECHNOLOGY FOR RURAL MASONS"

VENUE: Community Hall, Kaithu-Shimla

PROGRAMME: 28-29January,2020.

Organised by: Municipal Corporation Shimla

In collaboration with HP Council for Science, Technology and Environment

(HIMCOSTE).

Sponsered by: United Nations Development Programme (UNDP)

| Day/Sessions | Topic | Resource Person | | | | |
|-------------------------|------------------------------------|------------------------------------|--|--|--|--|
| | Day 1- 28January, 2020 (Tuesday) | | | | | |
| 09:00 - 10.00 | Registration | | | | | |
| | Inaugural Session | Inauguration by Chief Guest | | | | |
| | Welcomes Address | HarKanchan Singh, Project | | | | |
| 10:00 - 11.30 | | Coordinator, Municipal | | | | |
| | | Corporation Shimla. | | | | |
| | Honoring of Chief Guest | Sh. Gopal Jain, Scientific Officer | | | | |
| | Introduction & Course Objectives | Sh. Gopal Jain, Scientific Officer | | | | |
| | Address by Chief Guest | SatyaKaundal, Mayor Shimla | | | | |
| | Vote of Thanks | HarKanchan Singh | | | | |
| 11:30- 13:30 | Good Construction Practices | Er. Kalit Bhardwaj, Sr. Tech | | | | |
| | | Asstt., | | | | |
| 12 20 11 007 | | | | | | |
| 13:30- 14:00 Lun | ch break | | | | | |
| 14:00- 15:00 | Examining Quality of Materials | Sh. Gopal Jain, Scientific Officer | | | | |
| | and importance of Construction | • | | | | |
| | Tools for Good Quality of | | | | | |
| | Construction. | | | | | |
| 15:00- 17:00 | Layout of site. Construction | HIMCOSTE Team. | | | | |
| | Sample Foundation and Plinth. | | | | | |
| | Construction of Plinth band. Visit | | | | | |
| | to Demonstration Centre. | | | | | |
| Day 2- 30Januar | ry, 2020(Thursday) | | | | | |
| 09:00- 09:30 | Recapitulating the previous Day's | Er. Kalit Bhardwaj, | | | | |
| | Learning. | ATC, Sundernagar. | | | | |
| 09:30- 13:30 | Constructing Hazard Resistant | HIMCOSTE Team. | | | | |
| | Foundations with corner vertical | | | | | |
| | bars. | | | | | |
| 13:30- 14:00Lunch break | | | | | | |
| | | | | | | |

| 14:00- 15:00 | Principal of Hazard Resistant Construction. Hazard Resistant Features for House size and Configuration. Importance of Site and Soil Conditions. | Er. KanchanRana, Jr. Research Fellow HIMCOSTE, Shimla. |
|---------------|---|--|
| 15:00 - 17:00 | Hazard Resistant Feature construction: Foundation and Plinth. | HIMCOSTE Team. |

^{*}Sessions were continued until the activities of the day are complete.

^{**}Tea was served at 11:30 and 15:30.

| HIMCOSTE, Team Members | | | | |
|------------------------|--------------------|-------------------------------------|--|--|
| S. NO. | . Name Designation | | | |
| 1. | Sh. Gopal Jain | Scientific Officer | | |
| 2. | Er. Kalit Bhardwaj | Sr. Tech Asstt., | | |
| 3. | Er. KanchanRana | Jr. Research Fellow/ Master Trainer | | |

Introduction

Training Objective: -This training made them aware not only of the critical principles of hazards resistant construction but also provide some practical skills in appropriate and relevant details of Rural Housing Technologies that people use in different regions of India. The objective of this training curriculum is to strengthen the practicing Masons on Hazard Resistant Construction Techniques and features through theoretical and practical sessions.

This training is meant to guide Masons on construction of engineered houses up to two stories and does not cover construction of engineered buildings with reinforced concrete frame for multi storey buildings.

Training methods

This training module is envisaged to be for 3 days. Each training day is designed such that there is ample time for hands-on training of Masons. The classroom sessions are plant using participatory methods with discussions, audio visual presentations models etc. Sessions provide enough time and scope for the trainees to discuss their concerns, questions and issues. The practical construction sessions were to get hands-on experience of hazard resistant features and details used in





construction work.

A maximum of 3 dozen Masons were trained at one time with three resource persons training them.

Masons trained at Municipal Corporation Shimla Community Hall, Kaithu-Shimla H.P. from 28-29 January, 2020. The total number of masons were 22 in number.

| Sr no | Name | Name of Department Organisation | Mobile no |
|-------|---------------|------------------------------------|------------|
| 1. | Hem Raj | M.C. Shimla | 9817168794 |
| 2. | Kanshi Ram | M.C. Shimla | 9816242386 |
| 3. | Hem Chand | M.C. Shimla | 981758196 |
| 4. | Sunderlal | M.C. Shimla | 8219706010 |
| 5. | Om Prakash | M.C. Shimla | 9857180946 |
| 6. | Jagdish Chand | M.C. Shimla | 9857118027 |
| 7. | Jagdish Kumar | M.C. Shimla | 9736114461 |
| 8. | Veer Singh | Private | 6816096632 |
| 9. | Devinder | Private | 8978761377 |
| 10. | Bhawan Singh | Private | 8988734956 |
| 11. | GulamAwaz | Private | 7807345105 |
| 12. | Virsoyi | Private | 9470308502 |
| 13. | Kamal | Private | 8628898543 |
| 14. | Khadak Singh | M.C. Shimla | 9805129252 |
| 15. | Budhi Singh | M.C. Shimla | 9817574730 |
| 16. | Naveen | Private | 8219364671 |
| 17. | Meharchand | M.C. Shimla | 9805562151 |
| 18. | Mahaveer | M.C. Shimla | 8091726115 |
| 19. | Ram Lal | Labour | |
| 20. | Leela | Labour | |
| 21. | Bhagwan Singh | Private | 9816103021 |
| 22. | Jai Chnad | M.C. Shimla | |

Training Sessions

Inaugural Session

The opening speech is given by

HarKanchan

Singh, Project

Coordinator,

Municipal

Corporation Shimla.

The esteemed

dignitaries present

were,**Sh.** Gopal

Jain

Scientific Officer

HIMCOSTE

Er. Kalit Bhardwaj

Sr. Tech Asstt., ATC Sundernagar HIMCOSTE, **Er. Kanchan Rana,** Jr. Research Fellow HIMCOSTE and the audience. While inaugurating the training lauded that such trainings may help in adoption of suitable Earthquake Resistant Technologies and serve the larger interest of the Himalayan State, which falls in Zone IV & V by the norms of the earthquake definitions.

Welcome Address



the outset of the Programme, Har Kanchan Singh welcomed the HIMCOSTE Team of esteemed dignitaries and the entire audience. Setting the Programme's premise. She highlighted the growing concern around hazard resistant techniques.

The chief guest appreciated the effort of HIMCOSTE for taking up an interesting societal programme. She advised the trainee participants to learn appropriate techniques with full dedication and a commitment in order to take and transfer them further for field implementations in all future construction activities. The Chief Guest also suggested for inclusion of a discussion on suitable retrofitting techniques in the training curriculum so as to help and get them implemented in the improvement of the existing houses and making them earthquake resistant.

The training comprises of 13 sessions, consisting of 10 theory classroom and 3 practical sessions. These sessions were conducted in 48 hours over 3 days. The sessions are named in sequence of 1 to 13 and the prefix letter indicates the nature of session i.e. "C' for classroom session and "P" for practical exercises.

Session C1 was introductory classroom session where **Er. Kalit Bhardwaj**, Sr. Tech Asstt. discussed about the coarse objective. The participants interacted with each other and with the



trainers. Their expectations from this training program were defined in this session. The participants were encouraged to discuss the role the artisan play in influencing the choices of

the house owners and promoting hazard resistant specifically in context of self build of self build houses.

Session C2 In this session, **Sh. Gopal Jain**, Scientific Officer introduced the participants to good construction practices in the country. He focused on regional context of the trainees. This establish linkages between the building typologies and materials available as well as construction skills in the region. This session led discussion on important role artisans have played in evolving these typologies.



In this session, discussion was about how to examine quality of materials and importance of construction tools for good quality of construction. He also discussed different natural hazards and focused on the locally experienced hazards, their severity, frequency and their impact on buildings. The natural hazards covered under different topics are earthquake, flood, cyclone, tsunami and landslides. There is flexibility to include other local hazards that may affect the particular region. The session gives conceptual understanding of different hazard zones that the country is divided into and the impact a particular region would have certain

hazards. A specific discussion was initiated in the session on multiple hazards striking a particular region. Further impact of the above hazards on buildings is discussed.



Session P3was a practical session which is meant instil the to importance of good quality materials and workmanship in construction. In this session, masonsvisited the Demonstration

Centre with **HIMCOSTE Team.**Layout and Construction of Sample Foundation was done.Simple steps, rules and techniques were expected to be performed by participants to

know their understanding of basics of construction. The session helped the trainers to know the skill levels of the participants so as to customise future instructions.



Session C4 was a classroom session given by **Er. Kalit Bhardwaj**, ATC, Sundernagar.. This session was focused Recapitulation of previous Day's Learning on the principles of hazard resistant construction. While discussing various hazards that induced damage, this session identified the characteristics that help buildings survive earthquake forces. Basic structural principles were discussed in this session with simple and often day to day life examples.



Session **P5** was a practical session which was meant to construct the Hazard Resistant **Foundations** with corner vertical bars. This sessions was led by **HIMCOSTE** Team. The

plinth is constructed on site.

The bar are provided at the corners of walls to make the building earthquake resistant.



Session C6was a classroom session in whichHouse size and shape and damage due to hazards was discussed. **Er. KanchanRana, Jr. Research Fellow** HIMCOSTE, Shimla made all masons aware about size, shape, scale and proportions of building and its elements that play important role in determining whether or not the building is prone to damage during hazards.

This session was focused on Recapitulation of previous Day's Learning, meant to apply the theoretical knowledge gained in earlier classroom sessions in the construction exercises. Participants understands how to construct foundations incorporating hazard resistant features. The foundations chosen in these exercises were selected from the locally practiced typologies. Also, participants were exposed to the basics of reinforced concrete footings and details of horizontalbands.

This was a discussion session also in which **HIMCOSTE** team talked aboutHazard Resistant Features and construction of Foundation and Plinth. The masons are made familiar with the good construction practices, directions of windows, slab thickness, steps to be followed in stone masonry and brick masonry, techniques of shuttering, positions of windows and doors, construction of staircases.



HIMCOSTE TEAM also discuss facts of building site, different soil types and hazard resistant features of the house. Specific soil conditions like house on black cotton or Sandy soils as well as special incidents like liquefaction are discussed in this section.

The Major Things learned from this workshop:-

1. Construct CL stubs and mark CL and level. Protect stubs from damage. Protect stubs from damage.



2. Always check dimensions and corners by 3-4-5 method or equal diagonal method.



3. Check the level of construction at different levels.



4. Check that the courses are in level.



5. After checking the level plumb the bob.



6. Apply mortar to brick face before putting it in the course and fill all the mortar joints.



7. Consume mortar within 30-60 minutes of adding water.



8. Ensure perfect bond.



9. Provide RC band and corner steel as per design and detail



The final structure made is shown in the following picture.



Feedbacks

- 1. They like the Training programme because they learned new techniques for hazard resistant construction.
- 2. They don't use the horizontal and vertical bands in the construction of buildings, now they said they will use.
- 3. They commit that they will use centre line method and will use stubs in construction.
- 4. They said that they will teach other masons these techniques.
- 5. In village they don't use bands in load bearing structures, but now will use.
- 6. They said that they have learned 50% new techniques.